

1 de enero de 2017

Concepto	O	A	L	T	A	EE	LOC	Descripción	CONSTRUC.	M. Y EQ.	SUBTOTAL	TOTAL	Avance Físico Meta Total	Avance Financiero Ejercicio
----------	---	---	---	---	---	----	-----	-------------	-----------	----------	----------	-------	-----------------------------	-----------------------------------

**02-22 COBACH**

<b>152204 24ECB0022M COBACH 22</b>								<b>0001 Tamuín</b>	<b>40 Tamuín</b>					
AUTOR	1	0	0	0	0	0	0	Rehabilitación de pisos en andadores y aulas	0.00	0.00	0.00	0.00	100.00%	100.00%
COMP.	1	0	0	0	0	0	0		0.00	0.00	0.00	0.00		
EJER	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	50.00%	0.00%
TERM	1	0	0	0	0	0	0		0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00		
DIFERENCIA		0	0	0	0	0	0		0.00	0.00	0.00	0.00		50.00%

<b>152207 24ECB0039M COBACH 38</b>								<b>0053 Macatán</b>	<b>37 Tamazunchale</b>					
AUTOR	1	0	0	0	0	0	0	Rehabilitación del módulo de servicios sanitarios	164,551.30	0.00	164,551.30	164,551.30	100.00%	100.00%
COMP.	1	0	0	0	0	0	0		164,551.30	0.00	164,551.30	164,551.30		
EJER	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	100.00%	0.00%
TERM	1	0	0	0	0	0	0		164,551.30	0.00	164,551.30	164,551.30		
TOTAL		0	0	0	0	0	0		164,551.30	0.00	164,551.30	164,551.30		
DIFERENCIA		0	0	0	0	0	0		0.00	0.00	0.00	0.00		0.00%

**Totales COBACH**

AUTOR	2	0	0	0	0	0	0		164,551.30	0.00	164,551.30	164,551.30	100.00%	100.00%
COMP.	2	0	0	0	0	0	0		164,551.30	0.00	164,551.30	164,551.30		
EJER	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	100.00%	0.00%
TERM	2	0	0	0	0	0	0		164,551.30	0.00	164,551.30	164,551.30		
TOTAL	0	0	0	0	0	0	0		164,551.30	0.00	164,551.30	164,551.30		
DIFERENCIA	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00%	100.00%

1 de enero de 2017

Concepto	O	A	L	T	A	EE	LOC	Descripción	CONSTRUC.	M. Y EQ.	SUBTOTAL	TOTAL	Avance Físico Meta Total	Avance Financiero Ejercicio
----------	---	---	---	---	---	----	-----	-------------	-----------	----------	----------	-------	-----------------------------	-----------------------------------

**02-25 CECyTE**

152210 24ETC0005L CECyTE V								0001 Ébano		16 Ébano				
AUTOR	1	0	0	0	2	2	0	Construcción de un módulo de servicios sanitarios	1,004,864.19	0.00	1,004,864.19	1,004,864.19	100.00%	100.00%
COMP.	1	0	0	0	2	2	0		1,004,864.19	0.00	1,004,864.19	1,004,864.19		
EJER	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	16.33%	0.00%
TERM	1	0	0	0	2	2	0		1,004,864.19	0.00	1,004,864.19	1,004,864.19		
TOTAL		0	0	0	2	2	0		1,004,864.19	0.00	1,004,864.19	1,004,864.19		
DIFERENCIA		0	0	0	0	0	0		0.00	0.00	0.00	0.00	83.67%	100.00%

152211 24ETC0014T CECyTE XI								0005 Aguazarca		37 Tamazunchale				
AUTOR	1	1	0	0	0	1	0	Construcción de un aula de 2 e.e. estructura U-2C planta baja, muro de contención y obras exteriores	1,146,101.22	0.00	1,146,101.22	1,146,101.22	100.00%	100.00%
COMP.	1	1	0	0	0	1	0		1,146,101.22	0.00	1,146,101.22	1,146,101.22		
EJER	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	36.00%	0.00%
TERM	1	1	0	0	0	1	0		1,146,101.22	0.00	1,146,101.22	1,146,101.22		
TOTAL		1	0	0	0	1	0		1,146,101.22	0.00	1,146,101.22	1,146,101.22		
DIFERENCIA		0	0	0	0	0	0		0.00	0.00	0.00	0.00	64.00%	100.00%

**Totales CECyTE**

AUTOR	2	1	0	0	2	3	0		2,150,965.41	0.00	2,150,965.41	2,150,965.41	100.00%	100.00%
COMP.	2	1	0	0	2	3	0		2,150,965.41	0.00	2,150,965.41	2,150,965.41		
EJER	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	26.81%	0.00%
TERM	2	1	0	0	2	3	0		2,150,965.41	0.00	2,150,965.41	2,150,965.41		
TOTAL	0	1	0	0	2	3	0		2,150,965.41	0.00	2,150,965.41	2,150,965.41		
DIFERENCIA	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	73.19%	100.00%

**Totales P.G.O. 201522 FAM Media Superior**

AUTOR	4	1	0	0	2	3	0		2,315,516.71	0.00	2,315,516.71	2,315,516.71	100.00%	100.00%
COMP.	4	1	0	0	2	3	0		2,315,516.71	0.00	2,315,516.71	2,315,516.71		
EJER	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	32.01%	0.00%
TERM	4	1	0	0	2	3	0		2,315,516.71	0.00	2,315,516.71	2,315,516.71		
TOTAL	0	1	0	0	2	3	0		2,315,516.71	0.00	2,315,516.71	2,315,516.71		
DIFERENCIA	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	67.99%	100.00%