

31 de Mayo de 2010

Concepto	O	A	L	T	A	EE	LOC	Descripción	CONSTRUC.	M. Y EQ.	SUBTOTAL	G. IND.	Otros	TOTAL	Avance Físico Meta Total	Avance Financiero Ejercicio
----------	---	---	---	---	---	----	-----	-------------	-----------	----------	----------	---------	-------	-------	--------------------------	-----------------------------

Educación

093101 (24ECB0011G) COBACH N° 13

Tanquian de Escobedo

MUNICIPIO

42 Tanquian de Escobedo

AUTOR	1	0	0	0	0	0	0	Techado de patio cívico	694,962.46	0.00	694,962.46	11,982.11	0.00	706,944.57	100.00%	100.00%	
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%	
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00			
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		0	0	0	0	0	0		694,962.46	0.00	694,962.46	11,982.11	0.00	706,944.57	100.00%	100.00%	

093102 (24DPB0309U) E.P.B. Cuauhtemoc

Zojualo (Chalco)

MUNICIPIO

53 Axtla de Terrazas

AUTOR	1	1	0	0	0	1	0	Construcción de aula de medios	249,070.10	0.00	249,070.10	4,294.31	0.00	253,364.41	100.00%	100.00%	
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%	
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00			
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		1	0	0	0	1	0		249,070.10	0.00	249,070.10	4,294.31	0.00	253,364.41	100.00%	100.00%	

093103 (24DPR1658H) E.P. 21 de Agosto

Kilómetro Cuarenta y Dos

MUNICIPIO

58 El Naranjo

AUTOR	1	1	0	0	0	1	0	Construcción de aula regional	215,780.23	0.00	215,780.23	3,720.35	0.00	219,500.58	100.00%	100.00%	
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%	
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00			
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		1	0	0	0	1	0		215,780.23	0.00	215,780.23	3,720.35	0.00	219,500.58	100.00%	100.00%	

093104 (24DPR0632T) E.P. Justo Sierra

Taman

MUNICIPIO

37 Tamazunchale

AUTOR	1	0	0	0	0	0	0	Techado de patio cívico	694,962.46	0.00	694,962.46	11,982.11	0.00	706,944.57	100.00%	100.00%	
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%	
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00			
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		0	0	0	0	0	0		694,962.46	0.00	694,962.46	11,982.11	0.00	706,944.57	100.00%	100.00%	

31 de Mayo de 2010

Concepto	O	A	L	T	A	EE	LOC	Descripción	CONSTRUC.	M. Y EQ.	SUBTOTAL	G. IND.	Otros	TOTAL	Avance Físico Meta Total	Avance Financiero Ejercicio
----------	---	---	---	---	---	----	-----	-------------	-----------	----------	----------	---------	-------	-------	--------------------------	-----------------------------

093105 (24DPR0680C) E.P. Plan de Ayala

Tonatico

MUNICIPIO

39 Tampamolón Corona

AUTOR	1	2	0	0	0	2	0	Construcción de dos aulas estructura regional	445,236.69	0.00	445,236.69	7,676.49	0.00	452,913.18	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		2	0	0	0	2	0		445,236.69	0.00	445,236.69	7,676.49	0.00	452,913.18	100.00%	100.00%

093106 (24DPR0712E) E.P. Serapio Gutiérrez

San José Xilatzten

MUNICIPIO

41 Tanlajás

AUTOR	1	0	0	0	1	1	0	Construcción de cancha multiusos	368,032.05	0.00	368,032.05	6,345.38	0.00	374,377.43	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		0	0	0	1	1	0		368,032.05	0.00	368,032.05	6,345.38	0.00	374,377.43	100.00%	100.00%

093107 (24DPR0419A) E.P. Cristóbal Colon

Laguna de Santa Rita

MUNICIPIO

28 San Luis Potosí

AUTOR	1	0	0	0	0	0	0	Rehabilitación general en la infraestructura del plantel	541,881.50	0.00	541,881.50	9,342.79	0.00	551,224.29	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		0	0	0	0	0	0		541,881.50	0.00	541,881.50	9,342.79	0.00	551,224.29	100.00%	100.00%

093108 (24DJN2505U) J.N. Ma. del Carmen Licona Hernández

Valle de Cactus

MUNICIPIO

35 Soledad de Graciano Sánchez

AUTOR	1	2	0	0	0	2	0	Construcción de dos aulas estructura regional	381,958.58	0.00	381,958.58	6,585.49	0.00	388,544.07	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		2	0	0	0	2	0		381,958.58	0.00	381,958.58	6,585.49	0.00	388,544.07	100.00%	100.00%

31 de Mayo de 2010

Concepto	O	A	L	T	A	EE	LOC	Descripción	CONSTRUC.	M. Y EQ.	SUBTOTAL	G. IND.	Otros	TOTAL	Avance Físico Meta Total	Avance Financiero Ejercicio
----------	---	---	---	---	---	----	-----	-------------	-----------	----------	----------	---------	-------	-------	--------------------------	-----------------------------

093109 (24DPR2498R) E.P. Amalia Noyola

Fracc. San José

MUNICIPIO

35 Soledad de Graciano Sánchez

AUTOR	1	2	0	0	0	2	0	Construcción de dos aulas estructura regional	378,506.63	0.00	378,506.63	6,525.98	0.00	385,032.61	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		2	0	0	0	2	0		378,506.63	0.00	378,506.63	6,525.98	0.00	385,032.61	100.00%	100.00%

093110 (24DPR2638A) E.P. Francisco Javier Mina

Santa María del Río, Colonia Gustavo Díaz Ordaz

MUNICIPIO

32 Santa María del Río

AUTOR	1	0	0	0	0	0	0	Techado de patio cívico	606,091.41	0.00	606,091.41	10,449.85	0.00	616,541.26	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		0	0	0	0	0	0		606,091.41	0.00	606,091.41	10,449.85	0.00	616,541.26	100.00%	100.00%

093111 (24DJN2536N2) J.N. Emiliano Zapata

Rioverde

MUNICIPIO

24 Rioverde

AUTOR	1	1	0	0	0	1	0	Construcción de un aula de medios	238,180.01	0.00	238,180.01	4,106.55	0.00	242,286.56	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		1	0	0	0	1	0		238,180.01	0.00	238,180.01	4,106.55	0.00	242,286.56	100.00%	100.00%

093112 (24DPB0107V) E.P. Benito Juárez

Alaquich

MUNICIPIO

18 Huehuetlán

AUTOR	1	1	0	0	0	1	0	Construcción de un aula estructura Regional	223,702.45	0.00	223,702.45	3,856.94	0.00	227,559.39	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		1	0	0	0	1	0		223,702.45	0.00	223,702.45	3,856.94	0.00	227,559.39	100.00%	100.00%

31 de Mayo de 2010

Concepto	O	A	L	T	A	EE	LOC	Descripción	CONSTRUC.	M. Y EQ.	SUBTOTAL	G. IND.	Otros	TOTAL	Avance Físico Meta Total	Avance Financiero Ejercicio
----------	---	---	---	---	---	----	-----	-------------	-----------	----------	----------	---------	-------	-------	--------------------------	-----------------------------

093113 (24DCC0047V) J.N. Benito Juárez

Tezapotla

MUNICIPIO

37 Tamazunchale

AUTOR	1	2	0	0	0	2	0	Construcción de dos aulas estructura Regional	444,741.85	0.00	444,741.85	7,667.96	0.00	452,409.81	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		2	0	0	0	2	0		444,741.85	0.00	444,741.85	7,667.96	0.00	452,409.81	100.00%	100.00%

093114 (24DJN0946C) J.N. Ma. Luisa Ross

Colonia La Tuna, San Luis Potosí

MUNICIPIO

28 San Luis Potosí

AUTOR	1	1	0	0	0	1	0	Construcción de un aula estructura Regional 6x8	191,170.82	0.00	191,170.82	3,296.05	0.00	194,466.87	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		1	0	0	0	1	0		191,170.82	0.00	191,170.82	3,296.05	0.00	194,466.87	100.00%	100.00%

093115 (24DPR0839K) E.P. Vicente Guerrero

Machado

MUNICIPIO

50 Villa de Reyes

AUTOR	1	2	0	0	0	2	0	Construcción de dos aulas estructura Regional	433,969.65	0.00	433,969.65	7,482.24	0.00	441,451.89	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		2	0	0	0	2	0		433,969.65	0.00	433,969.65	7,482.24	0.00	441,451.89	100.00%	100.00%

093116 (24DPR0601Z) E.P. Esfuerzo Campesino

Cuaquentla

MUNICIPIO

57 Matlapa

AUTOR	1	1	0	0	0	1	0	Construcción de un aula estructura Regional 6.00 x 5.30 m.	210,752.22	0.00	210,752.22	3,633.66	0.00	214,385.88	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		1	0	0	0	1	0		210,752.22	0.00	210,752.22	3,633.66	0.00	214,385.88	100.00%	100.00%

31 de Mayo de 2010

Concepto	O	A	L	T	A	EE	LOC	Descripción	CONSTRUC.	M. Y EQ.	SUBTOTAL	G. IND.	Otros	TOTAL	Avance Físico Meta Total	Avance Financiero Ejercicio
----------	---	---	---	---	---	----	-----	-------------	-----------	----------	----------	---------	-------	-------	--------------------------	-----------------------------

093117 (24DPR0940Z) E.P. Vicente Guerrero

Potrerrillos

MUNICIPIO

54 Xilitla

AUTOR	1	1	0	0	0	1	0	Construcción de un aula estructura Regional	224,231.88	0.00	224,231.88	3,866.06	0.00	228,097.94	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		1	0	0	0	1	0		224,231.88	0.00	224,231.88	3,866.06	0.00	228,097.94	100.00%	100.00%

093118 (24DJN0601J) J.N. Vicente Guerrero

Soledad de Zaragoza

MUNICIPIO

54 Xilitla

AUTOR	1	1	0	0	0	1	0	Construcción de un aula estructura Regional 6.00 x 8.00 m.	223,049.30	0.00	223,049.30	3,845.68	0.00	226,894.98	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		1	0	0	0	1	0		223,049.30	0.00	223,049.30	3,845.68	0.00	226,894.98	100.00%	100.00%

093119 (24DPR0925G) E.P. Ignacio Zaragoza

Chichimixtitla

MUNICIPIO

54 Xilitla

AUTOR	1	1	0	0	0	1	0	Construcción de un aula estructura Regional 6.00 x 8.00 m.	222,365.12	0.00	222,365.12	3,833.88	0.00	226,199.00	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		1	0	0	0	1	0		222,365.12	0.00	222,365.12	3,833.88	0.00	226,199.00	100.00%	100.00%

093120 (24DJN0264Z) J.N. Amalia de Castillo Ledon

0018 El Capulín

MUNICIPIO

24 Rioverde

AUTOR	1	0	0	0	0	0	0	Rehabilitación general en la infraestructura del plantel	229,999.98	0.00	229,999.98	3,965.52	0.00	233,965.50	100.00%	100.00%
EJER		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA		0	0	0	0	0	0		229,999.98	0.00	229,999.98	3,965.52	0.00	233,965.50	100.00%	100.00%

INSTITUTO ESTATAL DE INFRAESTRUCTURA FÍSICA EDUCATIVA

Programa Regional Ramo 23, 2009

P.G.O. 200948

31 de Mayo de 2010

Concepto	O	A	L	T	A	EE	LOC	Descripción	CONSTRUC.	M. Y EQ.	SUBTOTAL	G. IND.	Otros	TOTAL	Avance Físico Meta Total	Avance Financiero Ejercicio
----------	---	---	---	---	---	----	-----	-------------	-----------	----------	----------	---------	-------	-------	--------------------------	-----------------------------

TOTALES P.G.O. 200948 Programa Regional Ramo 23, 2009

AUTOR	23	19	0	0	1	20	0		7,908,644.07	0.00	7,908,644.07	136,355.93	0.00	8,045,000.00	100.00%	100.00%
EJER	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00%
TERM	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
DIFERENCIA	0	19	0	0	1	20	0		7,908,644.07	0.00	7,908,644.07	136,355.93	0.00	8,045,000.00	100.00%	100.00%