

## Programa Convenios 2011

P.G.O. 201170

Concepto	O	A	L	T	A	EE	LOC	Descripción	CONSTRUC.	M. Y EQ.	SUBTOTAL	G. IND.	Otros	TOTAL	Avance Físico Meta Total	Avance Financiero Ejercicio
----------	---	---	---	---	---	----	-----	-------------	-----------	----------	----------	---------	-------	-------	--------------------------	-----------------------------

### Varios

**110801 E.P. Pensador Mexicano**

**0039 El Ranchito de los Guzmán**

**MUNICIPIO 04 Armadillo de los Infante**

AUTOR	1	1	0	0	0	1	0	Construcción de aula de medios	344,765.30	0.00	344,765.30	8,916.34	0.00	353,681.64	100.00%	100.00%
EJER	1	1	0	0	0	1	0		344,765.32	0.00	344,765.32	8,916.34	0.00	353,681.66	100.00%	100.00%
TERM	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		1	0	0	0	1	0		344,765.32	0.00	344,765.32	8,916.34	0.00	353,681.66		
DIFERENCIA		0	0	0	0	0	0		(0.02)	0.00	(0.02)	0.00	0.00	0.00	(0.02)	0.00%

**110802 Palapa Artesanal, Instalaciones de la Feria Nacional Potosina.**

**0001 San Luis Potosí**

**MUNICIPIO 28 San Luis Potosí**

AUTOR	1	0	0	0	0	0	0	Sustitución de la cubierta de la Palapa Artesanal, ubicada en las Instalaciones de la Feria Nacional Potosina.	900,000.00	0.00	900,000.00	0.00	0.00	900,000.00	100.00%	100.00%
EJER	1	0	0	0	0	0	0		891,726.82	0.00	891,726.82	0.00	0.00	891,726.82	100.00%	99.08%
TERM	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		891,726.82	0.00	891,726.82	0.00	0.00	891,726.82		
DIFERENCIA		0	0	0	0	0	0		8,273.18	0.00	8,273.18	0.00	0.00	8,273.18	0.00%	0.92%

**110803 CONALEP Ciudad Valles.**

**0001 Ciudad Valles.**

**MUNICIPIO 13 Ciudad Valles.**

AUTOR	1	0	0	0	0	0	0	Estudio de Mecánica de Suelos.	15,616.11	0.00	15,616.11	0.00	0.00	15,616.11	100.00%	100.00%
EJER	1	0	0	0	0	0	0		15,617.11	0.00	15,617.11	0.00	0.00	15,617.11	100.00%	100.01%
TERM	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00		
TOTAL		0	0	0	0	0	0		15,617.11	0.00	15,617.11	0.00	0.00	15,617.11		
DIFERENCIA		0	0	0	0	0	0		(1.00)	0.00	(1.00)	0.00	0.00	0.00	(1.00)	0.00%

**110804 Instituto Tecnológico de Ciudad Valles.**

**0001 Ciudad Valles.**

**MUNICIPIO 13 Ciudad Valles.**

AUTOR	1	0	0	0	0	0	0	Construcción de la 1ª Etapa del Gimnasio Auditorio.	9,708,737.86	0.00	9,708,737.86	291,262.14	0.00	10,000,000.00	100.00%	100.00%
EJER	1	0	0	0	0	0	0		870,506.54	0.00	870,506.54	0.00	0.00	870,506.54	15.00%	8.71%
TERM	1	0	0	0	0	0	0		8,838,231.32	0.00	8,838,231.32	291,262.14	0.00	9,129,493.46		
TOTAL		0	0	0	0	0	0		9,708,737.86	0.00	9,708,737.86	291,262.14	0.00	10,000,000.00		
DIFERENCIA		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	85.00%	91.29%

# INSTITUTO ESTATAL DE INFRAESTRUCTURA FÍSICA EDUCATIVA



## Programa Convenios 2011 P.G.O. 201170

Concepto	O	A	L	T	A	EE	LOC	Descripción	CONSTRUC.	M. Y EQ.	SUBTOTAL	G. IND.	Otros	TOTAL	Avance Físico Meta Total	Avance Financiero Ejercicio
<b>110805 Rehabilitación del Templo de la Purísima Concepción</b>									<b>0001 Real de Catorce</b>			<b>MUNICIPIO 06 Catorce.</b>				
AUTOR	1	0	0	0	0	0	0	Rehabilitación (Instalación eléctrica).	300,000.00	0.00	300,000.00	0.00	0.00	300,000.00	100.00%	100.00%
EJER	1	0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	3.00%	0.00%
TERM	1	0	0	0	0	0	0		300,000.00	0.00	300,000.00	0.00	0.00	300,000.00		
TOTAL		0	0	0	0	0	0		300,000.00	0.00	300,000.00	0.00	0.00	300,000.00		
DIFERENCIA		0	0	0	0	0	0		0.00	0.00	0.00	0.00	0.00	0.00	97.00%	100.00%

### Totales Varios

AUTOR	5	1	0	0	0	1	0		11,269,119.27	0.00	11,269,119.27	300,178.48	0.00	11,569,297.75	100.00%	100.00%
EJER	5	1	0	0	0	1	0		2,122,615.79	0.00	2,122,615.79	8,916.34	0.00	2,131,532.13	24.19%	18.42%
TERM	2	0	0	0	0	0	0		9,138,231.32	0.00	9,138,231.32	291,262.14	0.00	9,429,493.46		
TOTAL	0	1	0	0	0	1	0		11,260,847.11	0.00	11,260,847.11	300,178.48	0.00	11,561,025.59		
DIFERENCIA	0	0	0	0	0	0	0		8,272.16	0.00	8,272.16	0.00	0.00	8,272.16	75.81%	81.58%

### Totales P.G.O. 201170

AUTOR	5	1	0	0	0	1	0	Reintegro a SEDECO, de obra Palapa Artesanal, Instalaciones de la Feria Nacional Potosina \$ 8,273.18	11,269,119.27	0.00	11,269,119.27	300,178.48	0.00	11,569,297.75	100.00%	100.00%
EJER	5	1	0	0	0	1	0		2,122,615.79	0.00	2,122,615.79	8,916.34	0.00	2,131,532.13	24.19%	18.42%
TERM	2	0	0	0	0	0	0		9,138,231.32	0.00	9,138,231.32	291,262.14	0.00	9,429,493.46		
TOTAL	0	1	0	0	0	1	0		11,260,847.11	0.00	11,260,847.11	300,178.48	0.00	11,561,025.59		
DIFERENCIA	0	0	0	0	0	0	0		8,272.16	0.00	8,272.16	0.00	0.00	8,272.16	75.81%	81.58%