

Concepto	O	A	L	T	A	EE	LOC	Descripción	CONSTRUC.	M. Y EQ.	SUBTOTAL	TOTAL	Avance Físico Meta Total	Avance Financiero Ejercicio
----------	---	---	---	---	---	----	-----	-------------	-----------	----------	----------	-------	-----------------------------	-----------------------------------

03-30 Universidad Intercultural

152301 Unidad Académica de Ciudad Valles

0001 Ciudad Valles

13 Ciudad Valles

AUTOR	1	0	0	0	0	0	0	Construcción de dos aulas estructura U-1C, tres entreejes.	304,219.48	0.00	304,219.48	304,219.48	100.00%	100.00%
COMP.	1	0	0	0	0	0	0		0.00	0.00	0.00	0.00		
EJER	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	89.96%	0.00%
TERM	1	0	0	0	0	0	0		304,219.48	0.00	304,219.48	304,219.48		
TOTAL		0	0	0	0	0	0		304,219.48	0.00	304,219.48	304,219.48		
DIFERENCIA		0	0	0	0	0	0		0.00	0.00	0.00	0.00	10.04%	100.00%

Totales Universidad Intercultural

AUTOR	1	0	0	0	0	0	0		304,219.48	0.00	304,219.48	304,219.48	100.00%	100.00%
COMP.	1	0	0	0	0	0	0		0.00	0.00	0.00	0.00		
EJER	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	89.96%	0.00%
TERM	1	0	0	0	0	0	0		304,219.48	0.00	304,219.48	304,219.48		
TOTAL	0	0	0	0	0	0	0		304,219.48	0.00	304,219.48	304,219.48		
DIFERENCIA	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	10.04%	100.00%

Totales P.G.O. 201523 FAM Sup. U.I.

AUTOR	1	0	0	0	0	0	0		304,219.48	0.00	304,219.48	304,219.48	100.00%	100.00%
COMP.	1	0	0	0	0	0	0		0.00	0.00	0.00	0.00		
EJER	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	89.96%	0.00%
TERM	1	0	0	0	0	0	0		304,219.48	0.00	304,219.48	304,219.48		
TOTAL	0	0	0	0	0	0	0		304,219.48	0.00	304,219.48	304,219.48		
DIFERENCIA	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	10.04%	100.00%