

P. G. O. 201623

1 de enero de 2017

Concepto	O	A	L	T	A	EE	LOC	Descripción	CONSTRUC.	M. Y EQ.	SUBTOTAL	TOTAL	Avance Físico Meta Total	Avance Financiero Ejercicio
----------	---	---	---	---	---	----	-----	-------------	-----------	----------	----------	-------	-----------------------------	-----------------------------------

03-30 Universidad Intercultural

162301 Unidad Académica de Ciudad Valles

0001 Ciudad Valles

13 Ciudad Valles

AUTOR	1	2	0	0	0	2	0	Construcción de dos aulas estructura U-2C	1,637,092.54	0.00	1,637,092.54	1,637,092.54	100.00%	100.00%
COMP.	1	2	0	0	0	2	0		1,546,934.38	0.00	1,546,934.38	1,546,934.38		
EJER	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	1.00%	0.00%
TERM	1	2	0	0	0	2	0		1,637,092.54	0.00	1,637,092.54	1,637,092.54		
TOTAL		2	0	0	0	2	0		1,637,092.54	0.00	1,637,092.54	1,637,092.54		
DIFERENCIA		0	0	0	0	0	0		0.00	0.00	0.00	0.00	99.00%	100.00%

Totales Universidad Intercultural

AUTOR	1	2	0	0	0	2	0		1,637,092.54	0.00	1,637,092.54	1,637,092.54	100.00%	100.00%
COMP.	1	2	0	0	0	2	0		1,546,934.38	0.00	1,546,934.38	1,546,934.38		
EJER	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	1.00%	0.00%
TERM	1	2	0	0	0	2	0		1,637,092.54	0.00	1,637,092.54	1,637,092.54		
TOTAL	0	2	0	0	0	2	0		1,637,092.54	0.00	1,637,092.54	1,637,092.54		
DIFERENCIA	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	99.00%	100.00%

Totales P.G.O. 201623 FAM Sup. U.I.

AUTOR	1	2	0	0	0	2	0		1,637,092.54	0.00	1,637,092.54	1,637,092.54	100.00%	100.00%
COMP.	1	2	0	0	0	2	0		1,546,934.38	0.00	1,546,934.38	1,546,934.38		
EJER	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	1.00%	0.00%
TERM	1	2	0	0	0	2	0		1,637,092.54	0.00	1,637,092.54	1,637,092.54		
TOTAL	0	2	0	0	0	2	0		1,637,092.54	0.00	1,637,092.54	1,637,092.54		
DIFERENCIA	0	0	0	0	0	0	0		0.00	0.00	0.00	0.00	99.00%	100.00%